

## NOTICE OF INTENT TO COMMENCE CONSTRUCTION

This notice of intent to commence construction as early as May 4th, 2012 is provided by Ocotillo Express LLC, in compliance with the requirements of the Agreement to Implement Health, Safety, Environmental and Related Measures for the Ocotillo Wind Energy Facility on Certain BLM-Administered Federal Lands Within the County of Imperial (Implementation Agreement).

**PLEASE BE ADVISED THAT NO BLM RECORD OF DECISION HAS BEEN MADE OR ISSUED FOR THIS PROJECT, NOR HAS ANY RIGHT OF WAY GRANT OR NOTICE TO PROCEED BEEN ISSUED, AND CONSTRUCTION CANNOT AND WILL NOT COMMENCE UNLESS AND UNTIL ALL NECESSARY BLM APPROVALS ARE OBTAINED.**

When the necessary BLM and County approvals are received, which we anticipate will be on or after May 3<sup>rd</sup>, 2012, Ocotillo Express intends to commence road construction and other civil works for the Project at the areas indicated on the map below.

On the reverse side of this Notice a detailed construction schedule is provided, as required by the Implementation Agreement. If you observe significant undesirable noise conditions associated with construction, you may report the matter to (760) 890-8663.

Ocotillo Express LLC intends to continue to be a good neighbor and will attempt to minimize disruptions caused by our construction activities.



**Ocotillo Wind Project**  
**Imperial County, California**



## Ocotillo Wind Project - Proposed Construction Schedule

<b>Task Name</b>	<b>Start</b>	<b>Finish</b>
Notice to Proceed (assumed)	Thursday, May 03, 2012	
Start of Substation Construction (including access)	Friday, May 04, 2012	Friday, November 30, 2012
Start of Laydown Area Construction	Wednesday, May 09, 2012	Friday, June 01, 2012
Start of Road and Turbine Site Construction	Thursday, May 17, 2012	Monday, July 30, 2012
Start Operations & Maintenance Facility Construction	Monday, June 18, 2012	Thursday, January 24, 2013
Start of Turbine Foundation Work	Monday, June 25, 2012	Wednesday, October 03, 2012
Start of Turbine Deliveries 2012 (average 6/week)	Wednesday, August 08, 2012	Wednesday, November 14, 2012
Turbine Installation - (2012)	Monday, August 13, 2012	Tuesday, November 20, 2012
Underground Collection System Construction	Tuesday, July 10, 2012	Tuesday, January 15, 2013
Permanent Met Tower Installations	Friday, August 03, 2012	Tuesday, October 30, 2012
SDG&E and Ocotillo Substations Energized	Friday, November 30, 2012	
Substantial Completion – 2012 Installation	Friday, December 07, 2012	
Start of Turbine Deliveries 2013 (average 6/week)	Wednesday, February 06, 2013	Tuesday, March 19, 2013
Turbine Installation - (2013)	Wednesday, February 13, 2013	Friday, April 12, 2013
Substantial Completion – 2013 Installation	Tuesday, May 01, 2012	
Restoration/ completion and maintenance of revegetation	Monday, December 03, 2012	Tuesday, December 31, 2013